COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO DRAIN AT 6TH & 7TH MAIN OF RAMAIAH LAYOUT (AROUND PARK OPP PAVAGADA CO.OP BNAK) IN BAGALAGUNTE IN WARD NO: 14**

2. Sanctioned Estimate No. & Dt : CE/D2/TS/131/2017-18 dt 26-09-2017

3. Head of Account which is Chargeable : P- 3111

4. Work Order No. & Dt : EE/DD/100/374/2017-18 dt 27-03-2018

5. Name of Contractor : **THE TECHNICAL MANGER, KRIDL**

6a. Time stipulated for completion of work : 90 Days

b. Delay in execution of work : -- ——

7. Measurement recorded in : M.B. No. 641/17-18

8. Check measurement of the Asst. : M.B. No. 641/17-18 Page No. 64001.

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE ~~Dasarahalli~~ Dasarahalli sub Division Page No. 64004/2

incharge of the work :

10. a) Asst. Engineer : Manjunath. D S

b) Asst. Exe. Engineer : Shivakumar odeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
25 lkh	2495089=00	——	4911=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER 30/4/18
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )